

30" PVC Mainline piping, currently staged at Cove Rd Fire Station  
 60" Manholes to be delivered to the site, supplied by KR D / Wilbert Precast  
 Bedding stockpiled at east staging area by ECP, and call for more as needed  
 Grout pipes into structures then CDF around pipe at the structure. CDF paid for by KR D.  
 Confirm with KR D where to leave existing canal open as future swale.  
 Design for 3' minimum pipe cover. Manholes can be moved and grades changed as needed.  
 Re-Gravel maintenance road after pipe installed. Gravel provided by KR D / ECP.

